

SUPRA QUALITY EXPORTS (I) PVT LTD

A-92, Road No. 16,
Wagle Industrial Estate
Thane west-400604
India

S/DIR/34 Rev.12 26/08/25
Phone : 45196493/94/95/96
Email: quality@supraexports.in

DIMENSIONAL INSPECTION REPORT

Part Description:- S.S. pipe

Part No:- 107563

C.P.O:-

Order Date:-

Order Qty:-

Vendor Name:- Biay

S.P.O: SQPO25261486

Order Date:-

Order Qty:- 500

ZINC ☐
COPPER ☐
NICKEL ☐
NICKEL CHROME ☐
TIN ☐
Un-plated ☐

Buyer name:- Zapp 95 IRCA DATE:- 25.10.25

Report No:- 2526/0243

MATERIAL GRADE :-

SR NO	SAMPLE PARAMETER	1	2	3	4	5	6	7	8	9	10	REMARK
1	Di ϕ ± 0.2	69.90	69.56	69.80	69.73	69.78	69.70	69.68	69.74	69.88	69.86	OK
2	Thickness ± 0.05	1.52	1.46	1.52	1.51	1.50	1.51	1.51	1.52	1.54	1.50	OK
3	Length ± 0.2	52.30	52.24	52.20	52.28	52.26	52.30	52.22	52.30	52.34	52.30	OK
4	Length ± 1.00	14.90	14.81	14.89	14.82	14.78	14.50	14.97	14.64	14.90	14.89	OK
5	Length ± 0.2	26.19	26.07	26.13	26.18	26.096	26.13	26.10	26.16	26.10	26.07	OK
6	Length ± 0.2	Check with Slip Gauge					26.50					OK
7	Angle $\pm 1^\circ$	Unable to check										OK
8	Di ϕ ± 0.2	22.66	22.58	22.58	22.63	22.59	22.64	22.64	22.60	22.60	22.58	OK
9	Connector Tap M4	M4 X 0.7 - 6H					PNL 7595 / PPF 5687 found					OK
10												
11												
12												
13												
14												
15												
16												
17												
18												
19												
20												

CHECKED BY:- Swapnil

APPROVED BY:- Dr. Jee

SIGN & Dt:- 29/10/25

DATE:- 29/10/2025

PREVIOUS DATE :

PREVIOUS REPORT NO: 24/148 / 25/09/

RECEIVED QTY

LOT 1 : 467 nos.

LOT 2 : nos.

LOT 3 : nos.

LOT 4 : nos.

REMARK : 1) OK by Previous Report

2)

3)

4)

5)