

SUPRA QUALITY EXPORTS (I) PVT LTD

A-92,Road No. 16,
Wagle Industrial Estate
Thane west-400604
India

S/DIR/34 Rev.12 26/08/25
Phone : 45196493/94/95/96
Email:quality@supraexports.in

DIMENSIONAL INSPECTION REPORT

Part Description:- Brass Hanger

Part No:- 102869

C.P.O:-

Order Date:-

Order Qty:-

Vendor Name:- Well tech

S.P.O: SQPO2526 1101

Order Date:- 11/8/25

Order Qty:- 5200

Buyer name:- SMS

DATE:- 14/9/25

Report No:- 2526 / 0068

ZINC	<input type="checkbox"/>
COPPER	<input type="checkbox"/>
NICKEL	<input type="checkbox"/>
NICKEL CHROME	<input type="checkbox"/>
TIN	<input type="checkbox"/>
Un-plated	<input checked="" type="checkbox"/>

MATERIAL GRADE :- Brass

SR NO	SAMPLE PARAMETER	1	2	3	4	5	6	7	8	9	10	REMARK
1	$\phi 36 \pm 0.3$	36.00 35.93	35.88 0.97	35.93 36.03	35.98 36.02	35.91 36.08	35.92 0.95	35.92 0.97	35.93 36.02	35.91 0.91	35.95 36.01	OK
2	2°	1.5°			1.5°			1.5°			1.5°	OK 0.5°
3	8 ± 0.2	7.97 8.03	7.97 8.05	8.01 8.04	8.01 8.05	7.99 8.03	7.99 8.03	7.93 8.05	7.95 8.05	7.99 8.03	7.97 8.04	U/S 0.07
4	25 ± 0.2	25.01	25.03	25.02	25.03	25.02	24.98	25.03	24.97	25.03	25.03	OK
5	17 ± 0.2	17.01	17.02	17.00	17.00	17.04	16.99	17.01	17.03	17.00	17.02	OK.
6	$2 \times 45^{\circ}$	$2 \times 45^{\circ}$			$2 \times 45^{\circ}$			$2 \times 45^{\circ}$			$2 \times 45^{\circ}$	OK
7	$\phi 32 \pm 0.3$	32.03	32.00	31.99	32.00	32.04	32.02	32.06	32.02	32.04	32.06	OK
8	$1\frac{1}{4}''$ BSPT	G 1 $\frac{1}{4}$ " BSPT			S/TR/366	GO -	Nogo					OK
9	41.92 ± 0.2 major	42.08	42.08	42.08	42.08	42.09	42.07	42.09	42.05	42.08	42.06	OK
10	1.47°	1.45°	1.45°	1.45°	1.45°	1.45°	1.45°	1.45°	1.45°	1.45°	1.45°	OK.
11	2.5 ± 0.1	2.51	2.53	2.52	2.55	2.51	2.52	2.52	2.50	2.54	2.50	OK
12	4.5 ± 0.1	4.43	4.40	4.37	4.14	4.42	4.44	4.42	4.44	4.52	4.36	U/S 0.26
13	60°	60°			60°			60°			60°	OK
14	$8N 45^{\circ} \pm 0.130$	45.12 -18	45.11 -19	45.18 -19	44.90 45.15	45.01 0.22	44.96 45.18	44.84 45.11	44.97 45.17	44.98 45.17	44.96 45.15	U/S 0.22
15												
16												
17												
18												
19												
20												

CHECKED BY :-

Abhay P. Chavan

SIGN & Dt:-

APPROVED BY :-

(Abhay P. Chavan)

DATE:- 17/9/25

PREVIOUS DATE :

PREVIOUS REPORT NO : 24/1760

RECEIVED QTY

LOT 1	:	3300	nos. 14-9-25
LOT 2	:	1880	nos.
LOT 3	:		nos.
LOT 4	:		nos.

REMARK : 1) 50 Nos Thickness checked Req. 4.50 ± 0.1 observed 4.42/4.50 - OK,

— 2)

3)

4)

5)