

SUPRA QUALITY EXPORTS (I) PVT LTD

A-92, Road No. 16,
Wagle Industrial Estate
Thane west-400604
India

S/DIR/34 Rev.12 26/08/25
Phone : 45196493/94/95/96
Email: quality@supraexports.in

DIMENSIONAL INSPECTION REPORT

Part Description:- 33 Stud

Part No:- 571435900

C.P.O:-

Order Date:-

Order Qty:-

Vendor Name:- Realtech

S.P.O: SQPO25260808

Order Date:- 11/07/2025

Order Qty:- 2500

Buyer name:- ZOPPAS ROMANZA DATE:- 08/09/2025

Report No:- 25/

ZINC	<input type="checkbox"/>
COPPER	<input type="checkbox"/>
NICKEL	<input type="checkbox"/>
NICKEL CHROME	<input type="checkbox"/>
TIN	<input type="checkbox"/>
Un-plated	<input type="checkbox"/>

MATERIAL GRADE :-

SR NO	SAMPLE PARAMETER	1	2	3	4	5	6	7	8	9	10	REMARK
1	55 ± 0.2	54.72	54.89	54.91	54.54	54.91	54.86	54.74	54.82	54.06	55.12	V13
		54.68	54.87	54.90	54.53	53.89	54.80	54.67	54.77	55.04	55.10	0.31
2	6 ± 0.1	6.016	5.986	6.018	6.035	6.007	6.061	5.969	5.991	5.994	5.969	OK
		5.980	5.983	6.007	6.020	5.988	6.056	5.968	5.983	6.003	5.982	
3	16 ± 0.2	16.12	16.10	16.04	16.03	16.03	16.02	16.07	16.10	16.08	16.15	OK
4	100 ± 0.1	0.96	0.97	0.98	0.94	0.99	0.98	1.03	1.01	0.98	0.99	OK
5	8.7 ± 0.2	8.701	8.705	8.707	8.701	8.703	8.708	8.696	8.701	8.703	8.708	OK
6	0.8 ± 0.1	0.73	0.81	0.82	0.77	0.79	0.79	0.81	0.73	0.81	0.76	OK
7	0.8 ± 0.1	0.79	0.73	0.75	0.75	0.74	0.74	0.72	0.71	0.71	0.72	OK
8	3° ± 0.5	3°	3°	3°	3°	3°	3°	3°	3°	3°	3°	OK
9	8 ± 0.2	7.75	8.50	7.86	8.24	6.85	7.42	8.34	8.29	6.10	8.43	V13 p15 0.95 0.30
10	M4	Checked with TPR M4X0.7-6H/NO(PN) (7595) & NO.20 (PP) (5687)										OK
11	Minor dia 3.262 to 3.422	3.44	3.45	3.43	3.45	3.49	3.49	3.52	3.43	3.44	3.45	OK
12	Earthling Symbol	Visually checked and found OK										OK
13												
14												
15												
16												
17												
18												
19												
20												

CHECKED BY :- Amit

APPROVED BY :- Amit

SIGN & Dt:-

Amit
15/09/2025

DATE:- 16/09/2025

PREVIOUS DATE :
PREVIOUS REPORT NO :
RECEIVED QTY
LOT 1 : 1400 nos.
LOT 2 : 1507 nos.
LOT 3 : nos.
LOT 4 : nos.

REMARK : 1) Total height length not as per requirement. No height gauge & pieces found. (100% checked)
2) Thread length not as per drawing (100% checking done) (Rejected material sent to rework)
3)
4)
5)